US ITER Project Status

Fusion Power Associates 34th Annual Meeting and Symposium

Ned Sauthoff Director, US ITER Project Office

December 10, 2013



US Technical Scope





12/10/13

US Hardware – Full Design Scope





US Hardware Scope Provided for 1st Plasma





US Hardware Scope Post -1st Plasma





Technology Highlights





A view of a section of the Ion Cyclotron coaxial transmission line shows thick quartz insulators inserted into the outer conductor.



A drain tank head undergoes quality control inspection at ODOM Industries in Milford, Ohio.

6000

Initial deliveries for the vacuum auxiliary system have been underway since fall of 2012; small helium leak detectors (pictured at left) were delivered in October 2012.

> Gas barrier prototypes Mega Industries.



General Atomic's central solenoid module fabrication facility in Poway, CA is preparing for tooling stations. The large crates contain dummy conductor for the mock-up module.

A shattered pellet flight tube used in massive pellet injection testing at ORNL.



800 m dummy TF conductor at High Performance Magnetics, Tallahassee, Florida.

Central Solenoid – The Heartbeat of ITER





The most powerful pulsed superconducting electromagnet in history (5.5 Gigajoule stored energy capacity)

Central Solenoid



Specs: 6 independent coil packs of cable-inconduit conductor (produced in up to 910 m lengths), plus pre-compression structure

• 13 Tesla • 5.5 GJ • 30 kV • 1.2 T/s • 45 kA

Key Vendors:

- General Atomics (modules) with Tauring, Ridgway, Babcock Noel, Martinez & Turek, Seco Warwick (tooling stations)
- G&G Steel (prototype tie plates)
- Major Tool & Machine, Inc. (prototype tie plates)

Status: Final Design Review Completed in November 2013

- CS manufacturing building ready
- FDR completed for winding, heat treatment and turn insulation stations
- PDR completed for VPI station
- Conceptual design of 4 K test facility completed
- Tie-plate feasibility studies performed





Dummy conductor for the CS mock-up module Photo: US ITER



Central Solenoid Module Production Process



Tooling stations are being procured and assembled by General Atomics



Central Solenoid Tooling Stations





Coil transport tool ready to begin pre-commissioning at Airfloat (Decatur, IL) Photo: General Atomics (San Diego, CA)

Coil support frame for stack & join, heat treatment and turn installation stations

Machine wrapping of conductor bars by Ridgway Machines (Leicester, UK) Photo: General Atomics (San Diego, CA)

12/10/13

Central Solenoid Tooling Stations





12/10/13

Toroidal Field Conductor



Specs: 18 toroidal field coils are designed to have

- Total magnetic energy of 41 gigajoules
- Maximum magnetic field of 11.8 tesla

Key Vendors:

- Luvata Waterbury, Inc., Waterbury, CT (strand)
- Oxford Superconducting Technologies, Carteret, NJ (strand)
- New England Wire Technologies Lisbon, NH (cabling)
- High Performance Magnetics, Tallahassee, FL (jacketing and integration)

Status: In Fabrication

Strand

Production completed

Cabling

- Dummy cable completed
- Production cable is well underway

Jacketing

- 800 m dummy conductor completed
- Preparation for shipment has begun



Production cable at New England Wire Technologies (Lisbon, NH)



800 m dummy conductor at High Performance Magnetics (Tallahassee, FL)

12/10/13

Tokamak Cooling Water System (TCWS)



Requirements:

- Remove ~1 GW of heat,
- Drain and dry,
- Control water chemistry
- instrumentation / control

Configuration: 36 km (22 mi) of piping, ~230 pieces of equipment, classified as safety important for the confinement of radioactivity

Key Vendors:

AREVA Federal Services, Charlotte, NC (design, Title III for drain tanks) with Joseph Oat Corporation and ODOM Industries (drain tank manufacture)

Status:

In Fabrication: Drain tank fabrication / inspections

In Design: 59% of preliminary/final design completed; completed conceptual design



Drain tank rolling is underway at Joseph Oat, Corp. (Camden, NJ)

Drain tank heads from Odom Industries (Milford, OH) delivered to JOC for tank fabrication

TCWS Drain Tank Fabrication – Progress



- All tank shell, formed heads and nozzle material on site at Joseph Oat Corporation for fabrication
- Welding, grinding, and Non-destructive Examination (NDE) processes in progress
- Plate rolling underway for the first normal drain tank
- Fabrication scheduled for completion October 2014
- Delivery scheduled to ITER site December 2014



Drain tank head positioned for welding at Joseph Oat Corp. in Camden, NJ Photo: US ITER

Ion Cyclotron Transmission Lines



Specs:

- Deliver up to 6 MW per transmission line from transmitters to two ICH Launchers
- Load-tolerant tuning over 40-55 MHz

Key Vendors:

Mega Industries, LLC, Goreham, ME (coaxial components, gas barriers)

Dielectric Communications, Raymond, ME (coaxial components, gas barriers)

Comet, San Jose, CA (tunable capacitors)

General Atomics, San Diego, CA (RF matching components)

National Instruments, Austin, TX (data acquisition systems)

Cincinnati Fan, Mason, OH (cooling gas circulation blowers)

Status: In Preliminary Design

- Demonstrated 6 MWs/line for 1-hour pulse
- Fabrication of 50/50 hybrid splitter
- Fabrication of in-line gas barriers
- Fabrication of 50-ohm and 20-ohm line components



ICH Transmission Line and Matching System Fabrication/Assembly and Power Testing





Line and elbow sections with quartz and alumina insulators



Issues identified during test assembly of lines and elbows have led to new designs of insulators/supports

Electron Cyclotron Transmission Lines

Specs:

- Provide efficient power transfer from 170 GHz gyrotron sources to 20 MW launchers
- Minimize power losses to
- 4 km of transmission line, with 24 sources to 56 feeds

Key Vendors:

- General Atomics, San Diego, CA (waveguide components)
- Dymenso, San Francisco, CA (power loads)
- Calabazas Creek, San Mateo, CA (power loads)
- ARMEC, Knoxville, TN (metrology services)

Status: In Final Design

- · Cooling performance analysis underway
- Mode conversion loss reduction studies
- Support structure design
- Alignment metrology and assembly studies





*T*AP

Modeling, Manufacturing Studies and Tests Address High Power Long Pulse Challenges

Waveguide expansion unit allows expansion and contraction to maintain alignment during thermal and mechanical cycles



Waveguide gap expansion unit studies show effective cooling under high heat loads



Waveguide switch to direct microwave power to either upper or equatorial launchers



B: Steady-State Thermal Temperature Type: Temperature Unit: °C Time: 1 10/28/2013 4:40 PM

187.51 Max 170.78 154.06 137.33 120.61 103.88 87.155 70.429 53.704 36.979 Min



US

Fuel Cycle





Vacuum Auxiliary and Roughing Pump Systems



Specs: Service vacuum for ~5000 clients (VAS) and continuous H, D, T and He gas pumping (RP)

Key Vendors:

- Inficon, Inc., E. Syracuse, NY (test equipment)
- Pfeiffer, Nashua, NH (prototype roots pump)
- Major Tool and Manufacturing, Indianapolis, IN (prototype full-scale CVC pump)

Status: Shipping and In Preliminary/ Final Design

Delivered VAS test equipment

Fabrication of:

- CVC cryogenic valve box
- Prototype tritium compatible vacuum roots pump
- Tritium compatible vacuum screw pump
- Prototype roughing pump test stand components
- Full size prototype cryogenic viscous compressor (CVC) vacuum pump



Small helium leak detector delivered as part of VAS test component shipment

Development of Roughing Pumps for Helium, Deuterium and Tritium





CVC cryogenic valve box Photo: US ITER

Cryogenic viscous compressor (CVC) vacuum pump concept for 1st stage rough pumping.

Separates He and D/T pump streams cryogenically.

Pre-prototype single tube unit has been successfully tested.

Prototype unit being fabricated for full scale tests.



CVC pump design

12/10/13

Pellet Injection System



Specs:

- Continuous and reliable H/D/T fueling and ELM control
- · Pellets accelerated by high pressure gas
- Extruder nozzle produces adjustable length pellets for fueling or ELM triggering

Status: In Preliminary Design

- Supercritical He cooling to increase mass flow and delivery period by a factor of 1000
- Pellet and injection technology extended to > 20 Hz
- Demonstrated reduction of large ELM transient heat loads by a factor of 12 on DIII-D
- Tritium-compatible propellant recycling loop being tested
 Fast Pneumatic Valve
 Pellet Cutter
 Nozzle Barrel
 Twin-screw pellet extruder

Pellet Fueling and Pellet ELM Mitigation are Functions of the ITER Pellet Injection System



Up to 6 injectors deliver H, D, or DT pellets to

12/10/13

Pellet Injection Piston Pump Testing in Progress

Fuel and propellant loops require:

- Tritium-compatible compressors
- Tritium-compatible vacuum piston pump
- Long-term reliability tests (underway)

Subsystems are being tested in the laboratory

Tritium-compatible vacuum piston pump



Propellant recycling system

Pellet ELM Pacing Mitigation Using Lower Port Injection on DIII-D





- Pellet ELM pacing on DIII-D using ITER relevant hardware and lower port geometry
- Excites a filament just in front of the pellet ablation cloud
- Subsequently triggers an ELM



- Pellet pacing rate varied in DIII-D experiments
- ELM frequency increase of up to 12x
 natural rate
- Achieved > 12x reduction in divertor ELM energy and peak heat flux

Mitigation of Disruptions is a Challenge for ITER



To mitigate thermal and current quench,

 Use large shattered pellets composed of neon with a deuterium shell

To suppress & dissipate runaway electrons,

• Use massive gas or shattered pellet injection





Current

Quench



BurningDisruptionPlasmaPrecursor

Thermal Quench

Runaway Electrons



Disruption Mitigation



Specs: Massive gas injection and shattered pellet injection will be used to limit impacts of plasma current disruptions and suppress the formation and deleterious effects of highenergy runaway electrons.

Status: In Preliminary Design

- Massive gas injection developed and tested on ASDEX-U, C-Mod, **DIII-D** and JET
- Radiation asymmetry characterized
- Large valve developed for JET being redesigned for ITER use
- Shattered pellet injection tested on • DIII-D
- Multiple barrel design being developed for ITER use
- ITER environment, delivery • distance and required reliability and response time is a design challenge



No residual heat in upper divertor makes mitigation effect clearer: reduction in upper strike point T and increased main chamber T



before VDE TQ time with upper MGI

Tokamak Exhaust Processing



Specs:

- Separates hydrogen isotopes from nonhydrogen in the gas exhaust system
- Delivers hydrogen isotopes to EU's hydrogen isotope separation system

Key Contributor: SRNL

Status: In Preliminary Design

 IO task agreement for the preliminary design support signed by USIPO



Steady State Electrical Network



Scope: 75% of equipment

Specs:

• Supplies electrical power to all conventional loads in ITER facility

Key Contributor: PPPL

Status: In Fabrication

- · Contracts awarded for:
 - HV switches
 - 22kV switchgear
 - HV current transformers
 - HV circuit breakers
 - HV potential transformers
 - HV surge arresters
 - HV substation hardware
 - HV substation transformers



Diagnostics



Scope: 14% of port-based diagnostic systems, including integration of 4 diagnostic ports, plus 7 instrumentation systems

Specs: Ports: Upper (U11, U14) and Equatorial (E3, E9) Instrumentation Systems: Upper IR/Visible Cameras, Low Field Side Reflectometer, Motional Stark Effect Polarimeter, Electron Cyclotron Emission Radiometer, Toroidal Interferometer/Polarimeter, Core Imaging X-ray Spectrometer, and Residual Gas Analyzer

Key Contributors: PPPL, ORNL, LLNL, UCLA, U Texas, U Maryland, MIT, UC Davis, Nova Photonics, General Atomics, TNO

Status: In Preliminary Design, R&D Phase

Residual Gas Analyzer: PDR completed All others: CDR completed 4 of 6 Procurement Arrangements signed 4 of 6 planned PPPL Procurements in process



Diagnostic Port Plugs



Full-scale prototype plate for one side of an upper port plug Photo: PPPL

Challenge

 Preserve diagnostic access and measurement capability while providing adequate shielding and enabling robotic maintenance

Solution:

 Standard diagnostic shield modules with detachable first wall panels

Port integration design

Perform R&D to demonstrate scalability and robustness

12/10/13

Diagnostics Low Field-Side Refectometer



Purpose:

- Measuring edge electron
 density profile
- Monitoring small-scale turbulence, large-scale MHD modes and ELMs

Progress:

- Monostatic configuration demonstrated on DIII-D
- Antennae used for both launch and receive at different microwave frequency ranges
- Profile data obtained with high temporal and spatial resolution



View from plasma, the picture shows a monostatic antenna that sweeps over the frequency range within the Q-band and another that sweeps over the V-band range

Monostatic configuration design



US ITER Progress Summary



<u>Design</u>

Procurement

 83% (by value) of IO Procurement Arrangements signed 40% of major contracts awarded, totaling \$369M (>35% of planned contracts value). 	 49% (by value) complete 66% (by value) in final design phase 5,880 (of ~10,000) design documents in work, drafted, checked or complete (60%) \$213 million in cost savings realized through value engineering
 <u>R&D</u> • 85% (by value) complete 	<u>Fabricatio</u> n
 > 80 prototypes in development Tritium-compatible roots and screw vacuum pumps Cryo-viscous compressor vacuum pump/cold box Massive pellet injection (MPI) gun in operation at D-IIID with shattered guide tube MPI 3-barrel gun fabricated Quartz and ceramic gas barriers for high power RF transmission fabricated Water-cooled waveguide joints, switches, miter bends, expansion sections for high power microwave transmission fabricated 	 Toroidal field strand production complete 12 (of 16) shipments of vacuum test equipment to ITER 5 cooling water drain tanks in production Central solenoid fabrication building occupancy-ready with 70% tooling contracts awarded
12/10/13 FPA/S	Sauthoff 33

Over 80% of Project Funding will be Spent in the US



As of September 2013, over \$547M has been awarded to US industry, universities and obligated to DOE national laboratories in 39 states plus the District of Columbia.



This data does not reflect contracts awarded to US Industry by the EU (>\$55M) or Korea (>\$23M).

Unescalated Hardware Estimates Have



Cost Elements





Cost Elements



