




## Fusion Energy: Preparing for the NIF and ITER Era

# Status of ITER



Gary Johnson

Deputy Director General - Tokamak

3-4 December 2007



# Contents

- Introduction
- Recent Developments
- Scale of ITER
- Technical Status
- Summary



# ITER – The way to fusion power


- ITER (“the way” in Latin) is the essential next step in the development of fusion.
- Its objective: to demonstrate the scientific and technological feasibility of fusion power.
- The world’s biggest fusion energy research project, and one of the most challenging and innovative scientific projects in the world today.





# ITER – Key Facts

- Mega-Science Project among 7 Members:
  - China, EU, India, Japan, South Korea, Russia & US
- Designed to produce 500 MW of fusion power for an extended period of time
- Will bring together most key technologies needed for future fusion power plants
- 10 years construction, 20 years operation
- Cost: ~5 billion Euros for construction, and ~5 billion for operation and decommissioning






# Construction Sharing

Overall sharing:

EU 5/11, other six parties 1/11 each. Overall contingency of 10% of total. Total amount: 3577 kIUA (5079 M€-2007)



Total procurement value : 3021

Staff: 477

R&D: 80


---

Total kIUA: 3577





# Management Structure of ITER Organization





Version of November 21, 2007



# ITER Staffing

- Currently, about 260 personnel are on site (153 professionals, 41 support, & 65 contract). This will increase to about 280 by the end of the year and about 1000 during peak of construction.
- Worldwide, 3000 – 4000 people will be involved in the ITER project during the peak.




## Professional Staff Members

Total: 153

(EU:85; IN:4; JA:13;CN:12;KO:13;RF:15;US:11)



# Integrated Project Schedule







# Recent ITER Agreements



**ITER Agreement Signed - 21 Nov 2006**



**ITER Agreement Ratification—24 Oct 2007**



**Headquarters Agreement Signed – 7 Nov 2007**



# Recent ITER Activities



**First ITER Council Meeting  
27 November 2007**



**First Procurement Arrangement Signed  
28 November 2007**





# ITER Site Clearing Activities Complete



**Tree cutting complete  
- March 2007**



**Initial Site Road  
Construction - Complete**





**Archeological survey  
essentially complete  
- No major findings**







# ITER Site & Building Status



**PF Winding Building**  
~250 m x 45 m



**Seismic Isolation**  
120 m x 85 m x 25 m deep

## Site & Buildings Status

- Application for the Construction Permit submitted to St Paul Lez Durance on 28 September 2007. Permit approval is required for excavation work to start in 2008.
- Site leveling to begin March 2008 and last ~9 months
- PF coil building construction is planned to begin late 2008 (Non-nuclear building)
- Pre A/E contract to complete preliminary building designs to be placed early 2008
- Seismic isolation system design for tokamak buildings being developed
- Nuclear building construction to begin 2009





# Safety & Licensing Status



## Safety & Licensing Status

- Formal submission of Licensing Documents planned for early 2008
- Public hearings and regulatory safety review planned for mid 2008
- Start of nuclear related building construction beginning in 2009





# The Core of ITER

**Central Solenoid**  
Nb<sub>3</sub>Sn, 6 modules

**Toroidal Field Coil**  
Nb<sub>3</sub>Sn, 18, wedged

**Poloidal Field Coil**  
Nb-Ti, 6

**Cryostat**  
29 m high x 28 m dia.

**Vacuum Vessel**  
9 sectors


**Blanket**  
440 modules

**Port Plug**  
heating/current  
drive, test blankets  
limiters/RH  
diagnostics

**Torus  
Cryopumps, 8**

**Divertor**  
54 cassettes

Major Plasma Radius 6.2 m  
Plasma Volume: 840 m<sup>3</sup>  
Plasma Current: 15 MA  
Typical Density: 10<sup>20</sup> m<sup>-3</sup>  
Typical Temperature: 20 keV  
Fusion Power: 500 MW




**Machine mass: 23350 t (cryostat + VV + magnets)**

- Shielding, divertor and manifolds: 7945 t + 1060 port plugs
- Magnet systems: 10150 t; cryostat: 820 t



# ITER Tokamak - Mass Comparison



**ITER Machine mass:**  
**~23000 t**  
**28 m diameter x 29 m tall**




**Charles de Gaulle mass:**  
**~38000 t (empty)**  
**856 ft (261 m) long**  
**(Commissioned 2001)**





# Vacuum Vessel Mass Comparison




**VV & In-vessel components mass: ~8000 t**  
**19.4 m outside diameter x 11.3 m tall**



**Eiffel Tower mass: ~7300 t**  
**324 m tall**  
**(Completed 1889)**



# TF Coil – Mass Comparison



**Mass of (1) TF Coil:**

**~360 t**

**16 m Tall x 9 m Wide**




**D8 Caterpillar Bulldozer**

**~35 t**

**X 10**



# Cryostat Size Comparison



**ITER Cryostat**  
~92 ft (28 m) Tall x  
95 ft (29 m) Wide




**Jefferson Memorial  
(Washington DC)**  
~95 ft (29 m) Tall (floor to top of dome)





# ITER Buildings and Facilities








# Design Review is Complete

**WG-2 Safety**    **WG-3 Buildings**

**WG-1 Physics**    **WG-4 Magnets**



**WG-5 Vacuum Vessel**

**WG-8 In-Vessel Components**

**WG-6 Heating & Current Drive**

**WG-7 Tritium Plant**

## Background





- Launched November 2006
- Goal was to arrive at new baseline design in 2007 & be endorsed by the ITER Council
- Involved worldwide fusion community
- Activities in 8 main working areas involved hundreds of experts from around the world

## Conclusions

- Design review is finished (November 2007)
- ~80 design changes were identified (few have major impact)
- Sound basis for 2007 Baseline Design has been established (provisionally accepted by ITER Council Nov 07)
- Cost and schedule baseline will be updated in mid 2008




# ITER Magnet Design



6 PF Coils (EU & RF)

18 TF Coils (EU & JP)




31 Feeders (CN)

9 Pairs of Correction Coils (CN)

CS Coils – Stack of 6 (US)



# Magnet System Status



## Scope

- 48 superconducting coils
  - ~9800 tons
  - ~115 mile of conductor
  - 11.8 T (peak TF field)
  - 68 kA (peak current)
  - Stored energy – 51 GJ
- 802 kIUA ITER Credit (~\$1.5 Billion)

## Challenges

- QA / QC
- Tolerances
- Testing requirements
- Schedule


## Status

- Procurement arrangements for all major magnets systems are expected in 2008






# TF Conductor Procurement Status



ITER TF Conductor  
Option 1



## Scope

- ~90 km / 400 t of Nb<sub>3</sub>Sn conductor
  - Cable in conduit type
  - Operates at ~5 K
  - 11.8 T (peak TF field)
  - 68 kA (peak TF current)
- 215 kIUA ITER credit (~\$400 Million)

## Challenges

- Six parties involved
- Tight design margins
- Available test facilities
- QA / QC

## Status


- First ITER PA signed for TF conductor on November 28, 2007  
(Japanese – 25% of TF conductor total)
- Additional parties are expected to sign in the coming months







# TF Coils - A Worldwide Collaboration





**conductor**




**coils**



# CS Coils Status



Single CS Module



## Scope

- Central Solenoid Stack –
  - 6 independently powered modules
  - Nb<sub>3</sub>Sn conductor
  - ~1000 tons
  - 13 T (peak CS field)
  - 45 kA (peak CS current)
- ~40 kIUA ITER credit (~\$75 Million)
  - Magnets (US)
- ~90 kIUA ITER credit (~\$175 Million)
  - Conductor (JA)

## Challenges

- Strong precompression flanges to support repulsion forces
- High voltage requirements for vertical stability
- QA / QC
- Testing requirements


## Status

- US aggressively moving ahead with detailed design








# VV and In-vessel Components




Vacuum Vessel





# Vacuum Vessel Status



## Scope

- Main vacuum vessel and first safety barrier for ITER
  - SS 316 LN-IG
  - ~5300 tons (VV, ports, shielding only)
  - 19.4 m (63 ft) torus outer diameter
  - 11.3 m (37 ft) torus height
- ~240 kIUA ITER credit (~\$470 Million)
  - VV, Ports, & Shielding (EU, KO, RF, & IN)

## Challenges

- Finalizing requirements
- Tolerances
- QA / QC (First safety barrier)
- Schedule


## Status

- Main VV & port PA planned for mid 2008






# Assembly Operations




**TF Coil / Sector Assembly**  
**~1400 ton**





# Challenges Aboard

- **Project Management**
  - Tight schedule and budget
  - Limited resources
  - New organization
  - 7 Party coordination
- **Design and Procurement**
  - Complex design, requirement, & interfaces
  - Severe QA / QC requirements
  - Complex procurement split
  - >90 procurement packages
- **Superconducting magnets**
  - Unprecedented size of the superconducting magnets and structures
  - High field performance ~12T
- **Plasma facing components**
  - >10 MW/m<sup>2</sup> steady heat flux
  - >10000 cycles
- **Remote maintenance**
- **Vacuum and Tritium technology**
  - Active recycling of tritium
  - Test of lithium blankets
- **Cryogenic technology**
- **Heating and current drives**
  - ~ 100 MW continuous
  - Neutral particles accelerators up to 1 MeV
  - Ion cyclotron, electron cyclotron








# Summary

- ITER is worldwide one of the largest, if not the largest scientific project.
- It is the first project based on “in kind” contributions to such an extent.
- During the first year of the ITER project, great strides have been made building a team, defining a new baseline, and beginning procurement.
- Technical and management challenges are immense, but the project is moving aggressively ahead.




# Now we are firmly on ITER (the way)...




**Tore Supra**

**25 m<sup>3</sup>**  
**~ 0 MW<sub>th</sub>**




**JET**

**80 m<sup>3</sup>**  
**~16 MW<sub>th</sub>**



**ITER**

**800 m<sup>3</sup>**  
**~ 500 MW<sub>th</sub>**



**DEMO**

**~ 1000 - 3500 m<sup>3</sup>**  
**~ 2000 - 4000 MW<sub>th</sub>**

**- Dominant self heating ----->**