


# National Spherical Torus Experiment Upgrade – Status and Plans\*

**J. Menard, PPPL**

*For the NSTX-U Team*

**ANS 20<sup>th</sup> Topical Meeting on the  
Technology of Fusion Energy (TOFE-2012)  
Nashville, TN USA  
August 27-31, 2012**

Coll of Wm & Mary  
 Columbia U  
 CompX  
 General Atomics  
 FIU  
 INL  
 Johns Hopkins U  
 LANL  
 LLNL  
 Lodestar  
 MIT  
 Lehigh U  
 Nova Photonics  
 Old Dominion  
 ORNL  
 PPPL  
 Princeton U  
 Purdue U  
 SNL  
 Think Tank, Inc.  
 UC Davis  
 UC Irvine  
 UCLA  
 UCSD  
 U Colorado  
 U Illinois  
 U Maryland  
 U Rochester  
 U Tennessee  
 U Tulsa  
 U Washington  
 U Wisconsin  
 X Science LLC




Culham Sci Ctr  
 York U  
 Chubu U  
 Fukui U  
 Hiroshima U  
 Hyogo U  
 Kyoto U  
 Kyushu U  
 Kyushu Tokai U  
 NIFS  
 Niigata U  
 U Tokyo  
 JAEA  
 Inst for Nucl Res, Kiev  
 Ioffe Inst  
 TRINITI  
 Chonbuk Natl U  
 NFRI  
 KAIST  
 POSTECH  
 Seoul Natl U  
 ASIPP  
 CIEMAT  
 FOM Inst DIFFER  
 ENEA, Frascati  
 CEA, Cadarache  
 IPP, Jülich  
 IPP, Garching  
 ASCR, Czech Rep

# Outline


- **NSTX-U Mission**
- **Planned NSTX Upgrade Capabilities**
- **Progress of Upgrade Project**
- **Summary**

# NSTX Upgrade Mission Elements

- Advance ST as candidate for Fusion Nuclear Science Facility (FNSF)
- Develop solutions for plasma-material interface
- Advance toroidal confinement physics predictive capability for ITER and beyond
- Develop ST as fusion energy system




*ST-FNSF*




*“Snowflake”*



*Lithium*



*ITER*




*ST Pilot Plant*

# Mission of ST-FNSF

*From M. Peng, ORNL*

- **Provide a continuous fusion nuclear environment of copious neutrons to develop an experimental database on:**
  - Nuclear-nonnuclear coupling phenomena in materials in components for plasma-material interactions
  - Tritium fuel cycle
  - Power extraction
  
- **Complement ITER, prepare for component test facility (CTF):**
  - Low  $Q$  ( $\leq 3$ ): 0.3 x ITER
  - Neutron flux  $\leq 2$  MW/m<sup>2</sup>: 3 x
  - Fluence = 1 MW-yr/m<sup>2</sup>: 5 x
  - $t_{\text{pulse}} \leq 2$  wks: 1000 x
  - Duty factor = 10%: 3 x




**ST-FNSF**

**Low-aspect-ratio  
“spherical” tokamak  
(ST) is most compact  
embodiment of FNSF**



# NSTX Upgrade will address critical plasma confinement and sustainment questions by exploiting **2 new capabilities**

Previous center-stack **New center-stack**




TF OD = 20cm **TF OD = 40cm**

- Higher  $B_T$  and  $I_p$  increases  $T$ , reduces  $\nu^*$  toward ST-FNSF to better understand confinement
- Provides 5x longer pulses for profile equilibration, NBI ramp-up



Present NBI **New 2<sup>nd</sup> NBI**

- 2x higher CD efficiency from larger tangency radius  $R_{TAN}$
- 100% non-inductive CD with  $q(r)$  profile controllable by: tangency radius, density, position




# Upgrade substantially increases $B_T$ , $I_p$ , $P_{NBI}$ , $\tau_{pulse}$

Field and current will be within factor of 2 of initial operation of ST-FNSF

## Relative performance of Upgraded NSTX vs. Base:

- $I_p = 1 \rightarrow 2$  MA,  $B_T = 0.5 \rightarrow 1$  T (at same major radius)
- Available OH flux increased 3x, 3-5x longer flat-top
- NBI power increased 2x (5  $\rightarrow$  10 MW for 5s, 15 MW 1.5s)
- Plasma stored energy increased up to 4x (0.25  $\rightarrow$  1 MJ)


TF, OH & Plasma Current Waveforms



Previous NSTX

# Plasma initiation with small or no transformer is unique challenge for ST-based Fusion Nuclear Science Facility

ST-FNSF has no/small central solenoid



- **NSTX-U goals:**




- Generate ~0.3-0.4MA full non-inductive start-up with helicity injection + ECH and/or fast wave heating, then ramp to ~0.8-1MA with NBI
- Develop predictive capability for non-inductive ramp-up to high performance 100% non-inductive ST plasma → prototype FNSF

# Non-inductive ramp-up from ~0.4MA to ~1MA projected to be possible with new centerstack (CS) + more tangential 2<sup>nd</sup> NBI


- New CS provides higher TF (improves stability), 3-5s needed for J(r) equilibration
- More tangential injection provides 3-4x higher CD at low  $I_p$ :
  - 2x higher absorption (40→80%) at low  $I_p = 0.4\text{MA}$
  - 1.5-2x higher current drive efficiency

$E_{\text{NBI}}=100\text{keV}$ ,  $I_p=0.40\text{MA}$ ,  $f_{\text{GW}}=0.62$


$\bar{n}_e = 2.5 \times 10^{19} \text{m}^{-3}$ ,  $\bar{T}_e = 0.83\text{keV}$



TSC simulation of non-inductive ramp-up from  $I_p = 0.1\text{MA}$ ,  $T_e=0.5\text{keV}$  target at  $B_T=1\text{T}$




# NSTX-U will investigate high flux expansion snowflake divertor + detachment for large heat-flux reduction



- Divertor heat flux width decreases with increased plasma current  $I_p$ 
  - Major implications for ITER, FNSF

→ **NSTX Upgrade with conventional divertor projects to very high peak heat flux up to 30-45MW/m<sup>2</sup>**




- Divertor heat flux inversely proportional to flux expansion over a factor of five
- Snowflake** → high flux expansion 40-60, larger divertor volume and radiation

→ U/D balanced snowflake divertor projects to acceptable heat flux < 10MW/m<sup>2</sup> in Upgrade at highest expected  $I_p = 2\text{MA}$ ,  $P_{\text{AUX}} = 10\text{-}15\text{MW}$



→ Partial detachment → Additional ~2x reduction in NSTX

# Upgrade CS design provides additional coils for flexible and controllable divertor including snowflake, and supports CHI

## NSTX Snowflake



## NSTX-U Snowflake




# NSTX-U centerstack and vacuum vessel analysis/design are complete, component fabrication/installation has begun

**B and J each increase 2x → EM forces increase 4x**

**Simplified inner TF design**

*- single layer of TF conductors*





**Improved TF joint design**

*- joint radius increased → lower B*  
*- flex-jumper improved*

**Reinforced umbrella structure and PF and TF coil supports**

**Upper TF/ OH Ends**




**Coaxial and bottom OH lead minimizes error-fields**

# NSTX TF Fault Occurred on July 20, 2011

TF Bundle Operated for 7+ years for 20,000 shots

## Dissection of shorted region




- TF bundle short occurred ~ 2 feet from the bottom in a relatively low mechanical stress area
- TF bundle dissection and analyses showed no sign of fatigue
- **Zinc chloride based flux** used for cooling water tube soldering **was the cause** of insulation failure.


**TF Upgrade will use resin flux and improved procedures for removing the flux residues**

# The NSTX-U center-stack design incorporates improvements that address factors contributing to NSTX center-stack failure





- Single-layer vs. double layer design
  - Reduced voltage stress between conductors (30 volts)
  - Terminal voltage (1 kV) is across quadrant segments where there is increased insulation
- VPI vs B-Stage glass resin system
  - More homogenous insulation system without voids
- Bundle manufacturing improved to address residual solder flux
  - Less corrosive flux
  - Post-soldering bakeout




# Friction stir welding of TF flags to vertical TF conductors is producing high-quality joints



# Improved soldering and flux removal process for TF cooling tubes has also been developed




# Features of TF inner/outer flex strap connector





Flex strap

Inner TF



Supernuts<sup>®</sup>  
to be used  
to facilitate  
assembly



**Wire EDM instead of laminated build**




**Testing (60,000  
cycles)**

# Center-stack fabrication is now underway

Conductor bar being removed from oven after post-solder bake out



Bar being wrapped with insulation





Now entering the riskiest stage of project → inner TF and OH fabrication and VPI – will VPI 1<sup>st</sup> quadrant in Sept/Oct

# Fabrication techniques for the TF and OH coils




- Epoxy VPI (CTD-425: special cyanate-ester blend) required for shear strength will be used for the inner TF assembly
- Aquapour™ will be used as a temporary winding mandrel material to maintain gap between inner TF and OH of 0.1"

*Recent successful VPI trials*



# 2nd NBI requires relocation of a TFTR NBI system to NSTX, diagnostic relocations, new port for more tangential NBI

**NSTX**




**Original NBI Port**

**New NBI Port**

- Decontamination of 2<sup>nd</sup> Beam line successfully completed in 2010


# NSTX circa 2010



**Neutral Beam #1  
operating since  
September 2000**


**2<sup>nd</sup> NBI to be  
located here**

# Test-cell progress since September 2011




# New NBI port-cap has been received


- Materials, machining meet spec (but welds being re-worked)
- Preparing to plasma-cut hole in vessel for cap installation



# 2<sup>nd</sup> NBI to move to NSTX-U test-cell in Sept/Oct




Reentrant hook lift fixture designed to increase clearance over NSTX test-cell wall



Lift fixture installed, tested, and ready to go...

# Project on-track for (early) completion: Apr-Jun 2014



**President's budget for FY2013 would delay completion by ~1 year**

# Summary

- NSTX-U device and research will narrow many performance and understanding gaps to next-steps
- The Upgrade Project has made good progress in overcoming key design challenges
- The Project is on schedule and budget
- NSTX-U team now formulating next 5 year plan (2014-18) to access new ST regimes including follow-on staged and prioritized upgrades